



## Augusta Township Fire Station. Meeting Minutes

### **Sr. Principals**

Jan K. Culbertson  
Daniel H. Jacobs  
Brian K. Winkler

### **Principals**

Ron Lincoln  
Lissa Spitz

Date: Thursday, August 30, 2019

Time: 5:00 PM

Location: Town Hall Conf. Room.

Attending: Chief David Music

Jeff

Clark

Scott Barnes – A3C – Collaborative Architecture

### **General**

1. Draft letter of statement to use actual occupancy numbers was given to Chief music for review and comment. Final copy to be signed and notarized to be turned in with permit documents.

### **Architectural.**

1. With both engines, cabs up, fitting in the 18' high clearance of the bottom of the trusses, we have agreed to use flat bottomed trusses to save the \$3,000 additional fee of scissor trusses. Documents to be revised.
2. We will design a microwave and vent hood over the range.
3. Fridge to move East 3' so doors to not create a pinch point at island. Cabinets shifted accordingly.
4. Scott B. to work with Morton to see what options for protection there are for the Decon exterior door to protect from the elements.
5. Determine preferred door sensors for roll up doors. Bump bar or optical. Will discuss with consultant.
6. Will determine options of key card designated doors to be able to open in power outage if generator is down as well.
7. Will run budget numbers for cost of sprinkler vs. no sprinkler.

### **MEP.**

1. Ensure venting from under microwave hood over range.
2. Fridge moves 3' East.
3. Ensure there is extra capacity in the electrical panels should the department need to make minor adjustments to the facility at a later date.
4. E2.01 Want to add 3 additional locations for elec. cord reel drops in the app bay (minus the cord reels). Will be revised after the 50% set. Anticipated load per drop. 20 Amps max.
5. Add two conveyance power outlets along the South wall of bedroom 110 and bedroom 108.
6. Training room. AV rack to be placed in NE corner of room with set of light switches for presenter to control. 3 lights along the North (presenter wall) are switched separately. Ensure dimming for these 3. Middle of North wall to have manual projection screen in clg. flanked by 2 AV outlets for side monitors (owner furnished) we will provide blocking accordingly.

### **A3C Collaborative Architecture**

115 ½ E Liberty St.  
Ann Arbor, MI 48104  
(734) 663-1910  
www.a3c.com



## Schedule

50% CD set will be issued Tuesday, September 3<sup>rd</sup> for review.

90% Review package end of August.

Arch and MEP bid set October 10<sup>th</sup>.

Civil package bidding in a few weeks.

If any items are not correct as described above, please respond within 5 days of receiving these minutes.

---

### Sr. Principals

Jan K. Culbertson  
Daniel H. Jacobs  
Brian K. Winkler

### Principals

Ron Lincoln  
Lissa Spitz

Reported by	Scott Barnes	A3C
CC	Chief Music	Augusta Twsp Fire Dept.
	John Birbiglia	Birbiglia and Assoc.
	Mark Lawrin	Birbiglia and Assoc.

### A3C Collaborative Architecture

115 ½ E Liberty St.  
Ann Arbor, MI 48104  
(734) 663-1910  
www.a3c.com